Completion Report

1	Name of Wok	UGD Works and Sinking of Borewell, Laying of Pipeline in Ward No 14, Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 162/18-19, Dt.16.02.2019
		EE/DD/TS/ 166 /18-19, Dt. 19.02.2019
3	Head of Acount which is Chargeable	P-3295
4	Enstrument Order No. & Date	EE/DD/WO/ 136 /20-21, Dt.27.11.2020
5	Name of Contractor	R Shivaram
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	Due to covid-19 (96 days)
7	Measurement recorded in MB	4885
	Page No	488462 to 488468
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100.00 Lakhs	10145061=00	145061=00	—

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
BANGLORE

Scanned by CamScanner